Test and acceptance record

FAT / SAT · MetriQ inspection station

Record no.	TR-[YYYY-NNN]-[01]	**Test**	☐ FAT ☐ SAT
Date	[DD/MM/YYYY]	**Location**	[MTR workshop / customer line]
Customer	[Company]	**Proposal**	P-[YYYY-NNN] rev [ ]
Station serial		**Software version**	

1. Attendees

Name	Company	Role	Signature

2. Test conditions

Condition	Value
SKUs tested	
Line speed (m/min) / rate (pcs/min)	
Run duration (h)	
Lighting / environment	
Sample set ID (sealed validation set)	
Reference labels by (customer QA)	

3. Requirements

Requirement IDs and targets from proposal §2 and §5.

#	Requirement	Target	Sample (pcs)	Result	Pass / Fail
R1					
R2					
R3					
R4					
R5					
R6					

4. Detection results

Escape rate = accepted ÷ defective tested. False-reject rate = rejected ÷ good tested.

Defect class	Defective tested	Accepted (escapes)	Escape rate (%)	Good tested	Good rejected	False reject (%)
Critical						
Major						
Minor						
Total						

5. Functional checks

Check	OK	Notes
Emergency stop / power isolation works	☐	
Earthing and electrical test record complete	☐	
Reject fires on the flagged product at line speed	☐	
Recipe loads for each SKU	☐	
Access levels: operator, maintenance, engineer	☐	
HMI language: Vietnamese and English	☐	
Alarms: camera fault, no image, reject fault	☐	
Shift report generated and exported	☐	
Software backup made	☐	
Vietnamese label and serial plate fitted	☐	

6. Punch list

#	Issue	Owner	Due	Closed
1				
2				
3				
4				
5				

7. Decision

☐ **Accepted**
☐ **Accepted with punch list** — open items do not affect production; closed by [date]
☐ **Not accepted** — retest on [date]

FAT accepted: shipment released	☐ Yes ☐ No
SAT accepted: warranty start date	[DD/MM/YYYY]

	Customer	MTRobotix
Name		
Title		
Signature and stamp		
Date		