MetriQ business document set

MTRobotix · Version 1.0 · 6 November 2026 · Vietnam projects

Standard documents for one MetriQ project, from first contact to after-sales service.

1. Contents

No.	Document	Number	When	Signed by	Page
01	Sales playbook (internal)	—	All stages	—	3
02	Inspection requirements form	RF-YYYY-NNN	Stages 1–3	Customer fills	8
03	Site survey sheet (internal)	SV-YYYY-NNN	Stage 3	MTR + customer	12
04	Project proposal	P-YYYY-NNN	Stage 5	Both	17
05	Quotation	Q-YYYY-NNN	Stage 5	Both	21
06	Terms and conditions of sale	v1.0	With every quotation	—	24
07	Mutual NDA	NDA-YYYY-NNN	Before confidential data is shared	Both	25
08	Order confirmation	OC-YYYY-NNN	Stage 7, PO received	Both	29
09	Bill of materials (Excel)	BOM-YYYY-NNN	Stages 4–8	MTR approves	31
10	Purchase order to supplier	PO-YYYY-NNN	Stage 8	MTR + supplier	33
11	Change order	CO-YYYY-NNN-01	Any change after PO	Both	35
12	Meeting minutes	MM-YYYY-NNN-01	Every project meeting	Both	37
13	FAT / SAT test record	TR-YYYY-NNN-01	Stages 8 and 9	Both	39
14	Acceptance certificate (FAT / SAT)	AC-YYYY-NNN-F / -S	After FAT and SAT	Both	42
15	Delivery and handover note	DN-YYYY-NNN	Stage 9	Both	43
16	Payment request	PR-YYYY-NNN-01	Each payment milestone	MTR	45
17	Warranty certificate	WC-YYYY-NNN	At SAT	MTR	46
18	Service report	SR-YYYY-NNN	Each service visit	Both	47

2. Document flow

Stage	Documents
Sell	02 Requirements form → 03 Site visit report → 04 Proposal + 05 Quotation + 06 Terms (07 NDA before sharing data)
Order	Customer PO → 08 Order confirmation → 16 Payment request (50%)
Build	09 BOM → 10 Purchase orders to suppliers → 13 Test record (FAT) → 14 Acceptance certificate (FAT) → 16 Payment request (40%)
Install	15 Delivery and handover note → 13 Test record (SAT) → 14 Acceptance certificate (SAT) → 17 Warranty certificate → 16 Payment request (10%)
Support	18 Service report for each visit
Any time	11 Change order · 12 Meeting minutes

3. Numbering and filing

- Number format: [CODE]-[YYYY]-[NNN]. One sequence per code per year, starting at 001.
- Documents for one project share its proposal number (P-YYYY-NNN) in the Project or Proposal field.
- Revisions: rev 0 on first issue, then rev 1, 2… Changed documents are re-issued, not edited after signature.
- File name: [No.]-[number]-[customer].pdf, e.g. 05-Q-2026-004-[customer].pdf.
- Signed copies: scan to [shared folder]/[customer]/[project]. Never put signed documents or customer data in the SOP.
- Blue text in [brackets]: fill per customer, then change to black.

Templates are drafts. Terms, NDA and prices need approval and lawyer review before first use.

MetriQ sales playbook — Vietnam

Internal · Version 1.0 · 6 November 2026 · Owner: Thong Huynh

From first intro to signed SAT for a Vietnam plant buying MetriQ, with every component bought in Vietnam. Use with: Requirements form, Project proposal, Quotation.

1. Ground rules

Team	HCMC team runs site visits, installation and support. Toronto engineering joins online.
Sourcing	Every BOM line from a Vietnam distributor, with VAT e-invoice and the supplier's conformity documents (CO/CQ, hợp quy where required).
Currency	Quote in VND. VAT shown separately.
Products	MetriQ Pro (GPU) or MetriQ Lite (CPU). Robot arm is demo only, never quoted.
Claims	Approved numbers only: defects ≤ 2 mm, latency < 100 ms. All other figures are per-project acceptance targets, proven at FAT/SAT. Never state "99% accuracy" without defined defects, samples and conditions.
Price	Indicative range at qualification. Firm price only after sample feasibility.
Confidentiality	Mutual NDA before customer images, drawings or our BOM change hands.

> **Open before the first quote** (owner: Thong Huynh)
> Registered Vietnam entity issuing VAT e-invoices · approved price list · lawyer-reviewed NDA · confirmed company name (MTRobotix vs MTRobotics).

2. Sales stages

Do not move to the next stage until its gate is met. Times are internal targets, not customer commitments.

#	Stage	Do	Gate	Time
0	Prepare	Target list: fruit, cashew, coffee, seafood, packing, light manufacturing. Vietnamese deck, demo video, lemon-line images, NDA ready.	Named contact, meeting booked	—
1	First intro (30 min)	Play the 2-min demo video. Ask how they inspect today, what escapes, what it costs, who decides.	Real problem, named sponsor. Recap email + Requirements form sent within 1 business day.	Day 0–1
2	Qualify	Confirm budget range, decision makers, approval steps, target date. Give indicative range with assumptions.	Budget plausible, decision process known, site visit agreed	Week 1
3	Site survey (90 min)	HCMC team on site, Toronto online. Watch inspection, measure line, collect samples, complete the form together.	Completed form, signed NDA, samples received	Week 1–2
4	Feasibility test	Test samples on our rig: optics, lighting, each defect class. Keep a sealed validation set.	Feasibility report with limits and proposed targets. No-go or narrower scope if defects cannot be separated.	Week 2–3
5	Proposal + quote	Send Project proposal and Quotation. Walk through them in a meeting.	Scope and acceptance criteria agreed in writing	Week 3–4
6	Paid pilot (optional)	4 weeks on the customer line. Fee credited to purchase.	Pilot targets met, signed pilot report	Week 4–8
7	Contract + PO	Resolve PO terms against our terms.	PO and 50% deposit received	—

#	Stage	Do	Gate	Time
8	Build + FAT	Customer approves layout. Buy parts locally, build, FAT at our workshop with customer witness.	Signed FAT record, punch list closed, 40% paid	PO + 4–5 wk
9	Install + SAT	Install, wire, commission, train. SAT under production conditions.	Signed SAT. Warranty starts.	PO + 6–8 wk
10	Support + expand	Review after 30 days in production. Offer support plan and more lines.	Case study permission, next line quoted	Ongoing

Lost deal: record the reason in one line (price, no budget, not feasible, competitor).

3. Gathering requirements

Output: a signed requirements table, each line with a target and a test method. It becomes Proposal §2 and the FAT/SAT protocol.

Order

1. Send the Requirements form with the stage 1 recap. Ask for photos and a short line video.
2. At the site visit, open with: “Show us how your operator decides pass or fail, including a borderline part.”
3. Complete the form section by section with each owner present.
4. Collect samples. Customer QA labels each one.
5. Within 2 business days, send the requirements table. Unknowns stay Open with an owner. Silence is not approval.
6. Any later change (new SKU, defect, interface) goes through a written change order.

Who answers what

Owner	Questions
Sponsor	Which loss are we fixing? Payback target? Budget range? Deadline?
QA	Which defects, smallest size, governing spec, who settles borderline parts? Acceptable escape and false-reject rates?
Production	SKUs, changeover, speed, lanes, shifts, how products are presented?
Maintenance	Space, mounting, power, air, existing reject device, PLC brand?
IT	Network, remote access rules, image storage, can data leave site?
Purchasing	Supplier registration, number of quotes, payment terms, invoice details, approvers?

Site visit agenda

Min	Topic
0–10	Problem, cost, sponsor
10–30	Current inspection; good, defective and borderline parts
30–60	Line walk: width, speed, free height, mounting, power, air, reject point, lighting
60–75	Acceptance targets, samples, data rules
75–90	Budget, approvals, actions with owners, next date

Samples

Set	Minimum	Use
Good	50 per SKU	False-reject rate
Defective	20 per defect class	Escape rate
Borderline	10 per defect class	Threshold setting
Validation	Same mix, sealed	FAT only, never used for setup

Acceptance definitions

- **Escape rate** = defective parts accepted ÷ defective parts tested.
- **False-reject rate** = good parts rejected ÷ good parts tested.
- Agree per metric: defect class, sample size, reference labels (customer QA), line speed, lighting, runs, retest rule.
- Zero escapes in a small test does not prove zero escapes in production. State sample sizes in the contract.

4. Commercial defaults

List price (draft)	MetriQ Pro USD 14,000 · MetriQ Lite USD 9,000, installed. Convert to VND at quote date. Not yet approved.
Payment	50% with PO · 40% after FAT, before delivery · 10% within 15 days of SAT
Validity	30 days
Lead time	SAT 6–8 weeks after PO and deposit (target)
Warranty	12 months from SAT, parts and labour
Support plan	Yearly: remote support, updates, new defect setup
Pilot	4 weeks, fee credited to purchase

5. Vietnam compliance

No single “vision cell certificate” applies. Clear each item per project before delivery. Planning checklist, not legal advice.

Company	Registered entity issuing VAT e-invoices. Name identical on quote, invoice, label and NDA.
Components	Model-specific conformity evidence from each supplier (hợp quy where a QCVN applies). PC with Wi-Fi/Bluetooth: check the ICT conformity list (Circular 29/2025); prefer a PC without a wireless module. An invoice or CE mark alone is not evidence.
Electrical	Licensed electrician checks wiring, earthing, breaker/RCD, cable glands. Results recorded.
Label	Vietnamese label: product name, MTR name and address, serial number, power rating, truthful origin.
AI, personal data	Record AI risk classification (Decree 142/2026). Aim cameras away from people; otherwise apply the Personal Data Protection Law.
Food lines	Non-contact station. No loose fasteners above product, closed enclosure, cleanable surfaces. Follow plant food-safety rules.
Technical folder	BOM with models and serials, supplier documents, wiring diagram, electrical test record, FAT/SAT records, software version and backup. Handed over at SAT.
Invoice	VND, VAT at the current rate (confirm with accountant), e-invoice per milestone.

6. Reference: large buyers and competitors

Structure only. Source documents are confidential: copy no text, prices or terms.

What a large buyer RFP requires

Requirement	Covered in
Performance table: false reject, detection rate, critical defects always rejected	Proposal §5
Defect classes: critical, major, minor (configurable)	Form §4, Proposal §4
FAT at supplier; SAT with multi-hour run per product	Proposal §5
Price split: integration, vision, reject, transport, install, training, qualification	Quotation §2
Long-term costs: spares, preventive maintenance; rates for extra work	Quotation §4–5
Recipes, 3 access levels, local-language HMI, PLC signals	Proposal §3, §6
Approved remote access only, no USB, images on customer server	Form §7, Proposal §6
Deviations listed in the offer	Proposal §11

Where MetriQ wins against an imported system

Typical imported system	MetriQ
Install, commissioning, shipping excluded	Installed price
Weeks of image collection before AI features work	Zero-shot setup, same day (prove at feasibility)
~6-month lead time, ex-works abroad	Local parts and team: 6–8 weeks to SAT
Warranty from shipment	Warranty from SAT
Seller keeps all project IP	Customer owns its images and data

7. Email templates

1. First outreach

> Subject: Automatic inspection for [product] at [plant]
> Dear [Name],
> MTRobotix builds MetriQ, a camera station that sits on your existing conveyor, finds defects and rejects bad products automatically. It is installed in days, without stopping the line.
> Attached: 2-minute demo video and a MetriQ screen from a lemon line.
> Could we have 30 minutes to see how you inspect [product] today?
> [Name] · MTRobotix · [phone]

2. After first meeting

> Subject: [Plant] – inspection of [product]: next step
> Dear [Name],
> Our understanding: today [current method]; problem [defects / labour / complaints]; goal [target].
> Next step: site visit on [date] with QA, production and maintenance. We will watch the line, measure it and collect samples.
> Attached: requirements form. Please fill what you can and send photos and a short line video before the visit. We can sign an NDA first.
> [Name]

3. After site visit

> Subject: [Plant] – requirements summary for review
> Dear [Name],
> Attached: requirements table from our visit on [date]. Please confirm or correct by [date]. Open items need an answer from the named owner.
> Feasibility result on your samples by [date].
> [Name]

4. Proposal and quotation

> Subject: [Plant] – MetriQ proposal and quotation [Q-YYYY-NNN]
> Dear [Name],
> Attached: proposal and quotation for [line].
> Scope: [defects] on [SKUs] at [pcs/min] · Acceptance: escape ≤ [x]%, false reject ≤ [y]% · Price: [VND] excl. VAT, installed · SAT: week [n] after PO.
> Can we review it together on [date]? Valid until [date].
> [Name]

5. Follow-up after 5 business days

> Subject: Re: [previous subject]
> Dear [Name],
> Following up on [proposal / form / samples]. Is anything missing on our side, or should we contact someone else?
> [Name]

REQUIREMENTS FORM

MetriQ machine-vision inspection system

1. General information

Number	RF-[YYYY-NNN] · Rev. [0]
Customer	
Full legal name	
Plant address (installation site)	
Date filled	

Contacts

Role	Name	Title	Phone / Zalo	Email
Decision maker				
QA				
Production				
Maintenance / electrical				
IT				
Purchasing				

2. Current inspection

Item	Information
Current inspection method	
Inspectors per shift × shifts	
Defects that escape, frequency	
Cost of an escape	
How output and defects are recorded today	

3. Products

Parameter	[Product 1]	[Product 2]
Size L × W × H (mm)		
Tolerance (± mm)		
Weight (g)		
Placement on conveyor	☐ On belt ☐ On tray	☐ On belt ☐ On tray
State at inspection (fresh, frozen)		
Number of SKUs / sizes		
Share of production (%)		

4. Inspection criteria

Class: CR = critical, always reject · MA = major, reject · MI = minor, adjustable.

Criterion	Pass / reject threshold	Class	Photo ref.
Shape			
Dimensions (length, width)			
Colour			
Surface finish			
Abnormal defects (mm)			
Surface foreign objects (type, mm)			

Who decides borderline parts	
Governing standard / drawing	

5. Line and output

Item	Information
Belt width (mm)	
Belt speed (m/min)	
Output now / max (pcs/min, kg/h)	
Shifts, hours per day	
Reject mechanism	☐ Existing: _____ ☐ None

6. Environment

Item	Information
Area temperature (°C)	
Humidity, steam	
Cleaning method and frequency (dry, wet, washdown)	
Food-safety rules for equipment near product	

7. Power, air, network (IT-OT)

Item	Information
Power at the installation point (V, phase)	
Compressed air (bar)	
LAN / Wi-Fi at the station	
PLC / MES / ERP in use	
Remote access allowed? Tool	
May data leave the plant?	

8. Monitoring, alerts, reports

Output statistics	☐ Hour ☐ Shift ☐ Day ☐ Other: _____
Alert channel	☐ HMI ☐ Tablet ☐ Web ☐ Light ☐ Zalo ☐ Email
Alert recipients	
Where data is viewed	☐ At the line ☐ Office ☐ Phone
Report format	☐ Excel ☐ PDF ☐ Other: _____
Integration	☐ PLC ☐ MES ☐ ERP ☐ Not needed

9. Acceptance targets

Item	Value
Max escape rate (%)	CR: _____ MA: _____ MI: _____
Test sample size (pcs)	CR: _____ MA: _____ MI: _____
Max false-reject rate (%)	
Rate at which targets apply (pcs/min)	
FAT / SAT signed by	

10. Samples and data

Item	Information
Good samples available (pcs)	
Defective samples available (pcs per criterion)	
Borderline samples (pcs)	
Who labels samples	
Photos and video of products allowed	☐ Yes ☐ No
Anonymised images may improve MetriQ	☐ Yes ☐ No
NDA	☐ Signed ☐ Not signed

11. Commercial

Item	Information
Target installation date	
Budget range (VND)	
Approvers (technical, budget, purchasing)	
Supplier registration, number of quotes	
Required payment terms	
Invoice details (name, tax code, address)	

12. Attachments

- ☐ Photos of the line and proposed installation point
- ☐ Video of production and current inspection
- ☐ Photos of good, defective, borderline products (with ruler)
- ☐ Product drawings / standards

13. Sign-off

	Customer
Name	
Title	
Signature	
Date	

SITE SURVEY SHEET

MetriQ machine-vision inspection system

1. Visit details

Number	SV-[YYYY-NNN] · Rev. [0]
Customer	
Date, time	
Plant address	
Area / line	
Surveyed by (MTR)	
NDA	☐ Signed on _____ ☐ Not signed
Required PPE	
Plant allows	☐ Photos ☐ Video ☐ Samples off site

Attendees — customer

Role	Name	Title	Phone / Zalo	Email
Decision maker				
QA				
Production				
Maintenance / electrical				
IT				
Purchasing				

2. Current inspection

Item	Record
Inspection method, position on the line	
Inspectors per shift × shifts	
Defects that escape, frequency	
Cost of an escape	
How output and defects are recorded today	
Reason to act now	

3. Products

Parameter	[Product 1]	[Product 2]
Size L × W × H (mm)		
Tolerance (± mm)		
Weight (g)		
Placement on conveyor	☐ On belt ☐ On tray	☐ On belt ☐ On tray
Products per 1 m of belt		
Products touch / overlap	☐ Yes ☐ No	☐ Yes ☐ No
State at the station (fresh, frozen, iced)		
Surface wet, shiny, frosted	☐ Yes ☐ No	☐ Yes ☐ No
Colour variation between batches		
Number of SKUs / sizes		

4. Inspection criteria

Class: CR = critical, always reject · MA = major, reject · MI = minor, adjustable.

Criterion	Pass / reject threshold	Class	Photo ref.
Shape			
Dimensions (length, width)			
Colour			
Surface finish			
Abnormal defects (mm)			
Surface foreign objects (type, mm)			

Who decides borderline parts	
Governing standard / drawing	

5. Line and output

Item	Value	Notes
Belt width (mm)		
Product zone width (mm)		
Belt type, colour		
Belt speed (m/min)		
Output now / max (pcs/min, kg/h)		
Free height above belt (mm)		
Free length along belt (mm)		
Existing mounting points (frame, column)		
Reject mechanism	☐ Yes ☐ No	
Distance from station to reject point (mm)		
Encoder / product sensor	☐ Yes ☐ No	
Shifts, hours per day		

6. Environment

Item	Value	Notes
Light at belt (lux)		
Windows, direct sunlight	☐ Yes ☐ No	
Area temperature (°C)		
Humidity, steam, mist		
Water splash, washdown	☐ Yes ☐ No	
Cleaning method and frequency		
Vibration		
Food-safety rules for equipment near product		

7. Power, air, network (IT-OT)

Item	Value	Notes
Nearest power (V, phase), distance (m)		
Compressed air (bar), distance (m)		
LAN / Wi-Fi at the station		
Line PLC (brand, model)		
Remote access, tool		
USB; data leaving the plant		

8. Monitoring, alerts, reports

Output statistics	☐ Hour ☐ Shift ☐ Day ☐ Other: _____
Alert channel	☐ HMI ☐ Tablet ☐ Web ☐ Light ☐ Zalo ☐ Email
Alert recipients	
Where data is viewed	☐ At the line ☐ Office ☐ Phone
Report format	☐ Excel ☐ PDF ☐ Other: _____
Integration	☐ PLC ☐ MES ☐ ERP ☐ Not needed

9. Acceptance targets

Item	Value
Max escape rate (%)	CR: _____ MA: _____ MI: _____
Test sample size (pcs)	CR: _____ MA: _____ MI: _____
Max false-reject rate (%)	
Rate at which targets apply (pcs/min)	
FAT / SAT signed by	

10. Samples collected

Sample set	[Product 1] (pcs)	[Product 2] (pcs)	Labelled by	Storage
Good				
Defective				
Borderline				
Sealed (FAT)				

11. Photos and video

	Content	File no.
☐	Wide view of the line area	
☐	Proposed station position	
☐	Belt from above, with product	
☐	Reject point / end of belt	
☐	Electrical panel, air point, network point	
☐	Light sources, windows around the station	
☐	Good, defective, borderline products (with ruler)	
☐	Video of normal production	
☐	Video of current inspection	

12. Commercial

Item	Information
Target installation date	
Budget range (VND)	
Approvers (technical, budget, purchasing)	
Supplier registration, number of quotes	
Required payment terms	
Invoice details (name, tax code, address)	

13. Other notes

14. Sign-off

	MTRobotix	Customer
Name		
Title		
Signature		
Date		

Project proposal

MetriQ automatic inspection station

Proposal no.	P-[YYYY-NNN] rev [0]	**Date**	[DD/MM/YYYY]
Customer	[Company]	**Plant / line**	[Plant], [line]
Contact	[Name, title]	**Quotation**	Q-[YYYY-NNN]

1. Summary

Problem	[Defects escaping / manual inspection cost]
Solution	MetriQ [Pro / Lite] inspection station with automatic reject
Products	[SKUs]
Rate	[pcs/min] at [m/min]
Acceptance	Escape ≤ [x]%, false reject ≤ [y]% (§5)
Price	[VND] excl. VAT, installed (Quotation Q-[YYYY-NNN])
SAT	Week [n] after PO and deposit
Payback	[n] months: [inspectors replaced × monthly wage] or [escape cost avoided]

2. Requirements

Agreed at site visit on [date]. Source: requirements form RF-[YYYY-NNN].

#	Requirement	Target	Test method	Owner	Status
R1	Rate	[pcs/min]	Count over 30 min at FAT and SAT		
R2	Defect: [name]	Escape ≤ [x]%	[n] labelled defective samples		
R3	False reject	≤ [y]%	[n] labelled good samples		
R4	Reject output	Flagged product removed	[n] flagged products		
R5	Data	[counts, defects per shift, format]	Report generated at FAT		
R6					

Status: Agreed / Open.

3. Solution

The station mounts over the existing conveyor. The camera captures each product, MetriQ classifies it in real time, the I/O module fires the reject device, and the screen shows counts and defects per shift.

Part	Model	Supplier (Vietnam)	Qty
Camera			
Lens			
Lighting			
Edge computer	[Pro: GPU / Lite: CPU]		

Part	Model	Supplier (Vietnam)	Qty
Trigger sensor / encoder			
I/O module			
Reject device	[Air jet / pusher / existing]		
Enclosure and frame	[IP rating, material]		
Touchscreen HMI			
Power supply, UPS			

Software	MetriQ [version]. Recipe per SKU. Zero-shot setup of new defect types.
Access levels	Operator · Maintenance · Engineer
HMI language	Vietnamese and English

4. Inspection scope

Defect	Class	Smallest size (mm)	Action
	Critical		Reject
	Major		Reject
	Minor		[Reject / log]

Out of scope	[Defects, SKUs, product faces not visible to the camera]

5. Performance and acceptance

Metric	Target	Sample	Conditions
Escape rate, critical	[ ]%	[n] pcs	[speed, lighting]
Escape rate, major	[ ]%	[n] pcs	
False-reject rate	[ ]%	[n] pcs	
Rate	[pcs/min]	30 min run	
Uptime during SAT run	[ ]%	[n] h run	

FAT	At MTR workshop, [location]. Sealed validation samples on the final configuration. Customer witnesses on site or by video.
SAT	On the customer line. [n]-hour production run per SKU. Pass = all targets met. One retest included. Failures from out-of-scope conditions do not count.
Definitions	Escape rate = defective accepted ÷ defective tested. False-reject rate = good rejected ÷ good tested. Reference labels: customer QA.

6. Layout and interfaces

Layout drawing	[Drawing no., rev]. Approved by customer before parts are bought.
Remote support	[Customer-approved tool / none]
Image storage	[Station / customer server], [n] days

Signal / data	Direction	Type	Notes
Reject	MetriQ → reject device	24 V digital	
Fault / stop line	MetriQ → PLC	24 V digital	
Line running	PLC → MetriQ	24 V digital	
Shift report	MetriQ → [server / email]	CSV / PDF	

7. Scope split

Task	MTR	Customer
Design, parts, build, software	✓	
Sample collection	✓	✓
Sample labelling (reference)		✓
Layout approval		✓
Power, air, network to station point		✓
Delivery, installation, commissioning	✓	
PLC changes on existing line	[ ]	[ ]
Line stop for installation ([n] h)		✓
Training	✓	
FAT and SAT sign-off		✓

8. Plan

Week after PO	Milestone
0	PO and deposit, kick-off
1	Layout and design approved
1–3	Parts bought locally, station built, set up on samples
[4]	FAT
[5]	Delivery and installation
[6]	SAT, training, handover

Customer inputs	Layout approval within 3 working days · samples by week 1 · line access on install day. Late inputs move the plan by the same time.

9. Training and handover

Operators	[n] sessions × [n] h, each shift
Maintenance / engineer	[n] h
Handed over at SAT	User manual (Vietnamese), wiring diagram, BOM with serials, supplier documents, electrical test record, FAT/SAT records, software backup

10. Warranty and support

Warranty	12 months from SAT. Parts and labour for defects in MTR supply. Consumables excluded.
Response	Remote within [n] working hours · on site within [n] working days ([city])
After warranty	Support plan, see quotation

11. Assumptions and deviations

#	Item	Assumption or deviation
A1		
A2		
A3		

12. Approval

	Customer	MTRobotix
Name		
Title		
Signature		
Date		

Quotation

MetriQ automatic inspection station

Quote no.	Q-[YYYY-NNN] rev [0]	**Date**	[DD/MM/YYYY]
Proposal	P-[YYYY-NNN] rev [0]	**Valid until**	[Date + 30 days]

From	To
MTRobotix [legal name] [Address] Tax code: [ ] [Name, phone, email]	**[Customer legal name]** [Address] Tax code: [ ] Attn: [name, title]

1. Scope

One MetriQ [Pro / Lite] inspection station, delivered, installed and accepted at [plant], [line], as in proposal P-[YYYY-NNN].

2. Price

#	Item	Qty	Unit price (VND)	Amount (VND)
1	Vision station: camera, lens, lighting, edge computer, enclosure, frame, HMI	1		
2	Reject system: [air jet / pusher], valve, sensor, wiring	1		
3	Integration: I/O, encoder or trigger, PLC signals, mounting to line	1		
4	MetriQ software licence (perpetual, this station); setup for [n] SKUs and [n] defect types	1		
5	Engineering: design, layout, FAT	lot		
6	Installation and commissioning: [n] people × [n] days	lot		
7	Training: operators and maintenance, [n] sessions	lot		
8	SAT and documentation	lot		
9	Packing and transport to site	lot		
	Subtotal			
	VAT [ ]%			
	Total			

Amount in words	

3. Options

Not included in the total. Tick to order.

	Option	Price (VND)
☐	Support plan, per year: remote support, software updates, new defect setup	
☐	Each additional SKU or defect type after SAT	
☐	Spare parts kit: [list]	
☐	Stainless steel enclosure and frame	
☐	Paid pilot, 4 weeks, credited to purchase within [n] days	

4. Long-term costs

Item	Interval	Price (VND)
Recommended spare parts	Per year	
Preventive maintenance visit, parts and labour	Every [n] months	

5. Rates for extra work

Role	Normal hours (VND/h)	Overtime, Sundays, holidays (VND/h)
Engineer		
Technician		

Travel outside [city]	[Included / at cost]

6. Payment

Milestone	Share	Due
PO	50%	With PO, before parts are bought
FAT passed	40%	Before delivery
SAT passed	10%	Within [15] days of SAT

Bank	[Bank, branch, account name, account no.]
Invoice	VAT e-invoice per milestone

7. Delivery

Place	Installed at [plant address]
SAT	Week [n] after PO and deposit, if customer inputs (proposal §8) arrive on time

8. Warranty

12 months from SAT. Parts and labour for defects in MTR supply. Excludes consumables, misuse, changes by others, unapproved hardware or software, and out-of-scope products or conditions.

9. Customer provides

Utilities	Power [V], compressed air [bar], network at the station point
Samples	Labelled by customer QA
Access	Line access and line stop on agreed dates
Approvals	Layout within 3 working days
Site	Unloading and safe storage if delivered before installation

10. Terms

Scope	As in proposal P-[YYYY-NNN]. Changes by written change order with agreed price and date.
Title	Equipment remains MTR property until paid in full.
Cancellation	Customer pays work done and parts bought or committed at the cancellation date.
IP and data	Customer owns its images and production data. MTR owns MetriQ software; customer holds a perpetual licence for this station. Images used to improve MetriQ for others only with written consent.
Liability	Limited to the contract value. No liability for indirect loss, lost production or profit.
Delay	Dates move by any delay in customer inputs or events outside MTR control.
Law	Vietnam. Disputes: [VIAC arbitration / court of [city]].
Precedence	This quotation and the proposal prevail over other terms unless agreed in writing.

11. Acceptance

	Customer	MTRobotix
Name		
Title		
Signature and stamp		
Date		

Terms and conditions of sale

MTRobotix · equipment and services · Vietnam

> **Draft for lawyer review.** Not legally reviewed. Version [1.0], effective [DD/MM/YYYY].

1. Application	These terms apply to every quotation, order and delivery by MTRobotix (“MTR”). Order of precedence: signed change orders, quotation, proposal, these terms. Customer terms on a PO do not apply unless MTR accepts them in writing.
2. Prices	In VND, excluding VAT. Fixed for the quotation validity period. VAT charged at the rate in force on the invoice date.
3. Orders	An order is binding when MTR receives the customer PO and the deposit, and issues an order confirmation.
4. Payment	As in the quotation. Invoices due within [15] days. Overdue amounts bear interest at [ ]% per month. MTR may suspend work while a payment is overdue.
5. Delivery	Dates run from receipt of PO and deposit. Dates move by any delay in customer inputs, approvals, site readiness or payments.
6. Customer obligations	Provide samples, information, approvals, utilities, line access and a safe workplace on time, as listed in the proposal.
7. Changes	Scope, price and date changes only by a change order signed by both parties.
8. Testing and acceptance	FAT at MTR, SAT at site, per the proposal. The station is accepted when the SAT acceptance certificate is signed, or when the customer uses it in production, or [10] days after MTR notifies readiness for SAT if SAT is delayed by the customer.
9. Title and risk	Risk passes on signature of the delivery note. Title passes on full payment.
10. Warranty	12 months from SAT for defects in MTR supply. Remedy: repair or replacement. Excludes consumables, misuse, accidents, changes by others, unapproved hardware or software, and conditions outside the agreed scope.
11. Liability	Total liability limited to the contract value. No liability for indirect loss, lost production, profit or data.
12. Software, IP and data	MTR owns the MetriQ software and all designs; the customer receives a perpetual, non-transferable licence for the station supplied. The customer owns its images and production data. MTR uses them for that customer only, unless the customer agrees in writing.
13. Confidentiality	Each party keeps the other’s confidential information secret and uses it only for the order. A signed NDA prevails.
14. Force majeure	Neither party is liable for delay caused by events beyond its reasonable control. Either party may terminate if the event lasts more than [90] days.
15. Cancellation	The customer may cancel in writing and pays work done, parts bought or committed, and costs incurred to the cancellation date.
16. Law and disputes	Vietnamese law. Disputes: negotiation for 30 days, then [Vietnam International Arbitration Centre (VIAC) / court of [city]].
17. Whole agreement	The order documents above are the whole agreement and replace earlier discussions.

MUTUAL NON-DISCLOSURE AGREEMENT

Template — fill in the highlighted fields in Part A before sending

This Mutual Non-Disclosure Agreement (the "Agreement") is made between the two parties named in Part A (each a "Party"). It takes effect on the Effective Date in Part A.

The Parties want to discuss and evaluate the Purpose in Part A and will share confidential information to do so. They agree as follows.

Part A — Key details

1. Effective Date	[date]
2. MTR	[legal name of the MTR company] ("MTR"), registered at [registered address], registration no. [number]
3. Counterparty	[legal name] (the "Counterparty"), registered at [registered address], registration no. [number]
4. Purpose	Evaluating a possible business relationship between the Parties, which may include a demonstration, pilot, purchase or supply of MTR's MetriQ inspection system or other MTR products. [add details if needed]
5. Disclosure Period	[2] years from the Effective Date
6. Confidentiality Period	[3] years after the Disclosure Period ends (no end date for trade secrets — see clause 9.2)
7. Production Data for model improvement (clause 6.3)	[Not allowed] — or write "Allowed, anonymised"
8. Governing law and disputes (clause 11.8)	[Ontario, Canada — courts of Toronto] — or [Vietnam — Vietnam International Arbitration Centre (VIAC), Ho Chi Minh City]
9. Notices (clause 11.6)	MTR: [name, email] Counterparty: [name, email]

Part B — Terms

1. Confidential Information

1.1 "Confidential Information" means any information one Party (the "Discloser") gives the other (the "Recipient"), before or after the Effective Date, in any form — spoken, written, electronic, or by showing equipment or a site — that is marked confidential or that a reasonable person would understand to be confidential. It includes:

(a) from MTR: software, source code, AI models and model weights, algorithms, training methods and training data, system architecture, hardware designs, drawings, bills of materials, supplier details, test results, product plans, prices and business plans;

(b) from the Counterparty: product samples, production processes, line layouts, quality specifications, defect criteria, and images, video and measurements of its products captured during a demonstration or pilot ("Production Data");

(c) from either Party: the fact and content of the discussions, and any notes, analyses or copies made from the information above.

1.2 Confidential Information does not include information the Recipient can show:

(a) is or becomes public, other than through a breach of this Agreement;

(b) it lawfully knew, without a duty of confidence, before the Discloser gave it;

(c) it lawfully received from a third party who was free to share it; or

(d) it developed independently, without using the Discloser's Confidential Information.

2. Use and protection

2.1 The Recipient will use the Discloser's Confidential Information only for the Purpose.

2.2 The Recipient will keep it confidential and protect it with at least the care it uses for its own confidential information, and never less than reasonable care.

2.3 The Recipient may share it only with its directors, employees, contractors, professional advisers and potential investors or lenders who need it for the Purpose and are bound by confidentiality duties at least as strict as this Agreement. The Recipient is responsible for any breach by them.

2.4 The Recipient will tell the Discloser promptly in writing if it learns of any unauthorised use or disclosure, and will help limit the harm.

3. Disclosure required by law

3.1 If the law, a court or a regulator requires the Recipient to disclose Confidential Information, the Recipient may do so. Where the law allows, it will first notify the Discloser, help the Discloser seek protection, and disclose only what is required.

4. Equipment, software and samples

4.1 The Recipient will not reverse engineer, decompile, disassemble, copy or analyse the make-up of any hardware, software, AI model or sample provided by the Discloser, and will not try to extract source code, model weights or training data.

4.2 Equipment and samples remain the Discloser's property. The Recipient will return them on request, in the condition received except for normal wear.

5. No licence, no obligation

5.1 All Confidential Information and intellectual property remain the Discloser's property. This Agreement grants no licence or right except to use Confidential Information for the Purpose.

5.2 Confidential Information is provided "as is", without any warranty of accuracy or completeness.

5.3 Neither Party has to disclose any information or enter into any further agreement. Each Party may develop or buy products that compete with the other's, provided it does not use the other's Confidential Information.

6. Production Data

6.1 MTR may use Production Data only to set up, test, operate and demonstrate the MetriQ system for the Counterparty within the Purpose.

6.2 MTR will not show Production Data to any third party, or use it in marketing, without the Counterparty's written consent.

6.3 MTR will not use Production Data to train or improve AI models for anyone other than the Counterparty, unless Part A item 7 says “Allowed, anonymised”. In that case MTR may use it only after removing anything that identifies the Counterparty, its products, brands or site.

7. Return and destruction

7.1 Within 15 days of the Discloser’s written request, or of the end of the Disclosure Period, the Recipient will return or destroy the Discloser’s Confidential Information and confirm this in writing if asked.

7.2 The Recipient may keep copies that the law requires it to keep, or that sit in routine electronic backups and cannot reasonably be deleted. Those copies stay subject to this Agreement.

8. Personal information

8.1 The Parties will avoid sharing personal information. If any is shared — for example people visible in Production Data — the Recipient will handle it in line with the privacy laws that apply to it and use it only for the Purpose.

9. Term

9.1 This Agreement covers information disclosed during the Disclosure Period in Part A. Either Party may end the Disclosure Period early with 30 days’ written notice.

9.2 The Recipient’s duties last for the Confidentiality Period in Part A. For trade secrets, source code, AI models and model weights, they last for as long as the information remains confidential.

10. Remedies

10.1 A breach of this Agreement may cause harm that money alone cannot repair. The Discloser may seek an injunction or other court order to stop a breach, in addition to any other remedy.

11. General

11.1 This Agreement is the entire agreement between the Parties on its subject and replaces any earlier understanding on it.

11.2 Changes are valid only if made in writing and signed by both Parties.

11.3 Neither Party may transfer this Agreement without the other’s written consent, except to a successor of all or most of its business that agrees to be bound by it.

11.4 If any part of this Agreement is invalid, the rest stays in force.

11.5 A delay or failure to enforce a right is not a waiver of it.

11.6 Notices must be in writing and sent to the contacts in Part A item 9. Email counts as writing.

11.7 This Agreement may be signed in counterparts and electronically. Each signed copy is an original. If it is translated, the English version governs.

11.8 This Agreement is governed by the law named in Part A item 8, and disputes go to the courts or arbitration centre named there.

Signatures

Signed by the authorised representatives of the Parties on the dates below.

For MTR	For the Counterparty
Signature:	Signature:
Name:	Name:
Title:	Title:
Date:	Date:

Order confirmation

MetriQ inspection station

OC no.	OC-[YYYY-NNN]	**Date**	[DD/MM/YYYY]
Customer	[Company]	**Customer PO**	[PO no.], [date]
Quotation	Q-[YYYY-NNN] rev [ ]	**Proposal**	P-[YYYY-NNN] rev [ ]

MTRobotix confirms the order below. Terms: quotation Q-[YYYY-NNN] and Terms and conditions of sale v[1.0].

1. Order

Item	Amount (VND)
MetriQ [Pro / Lite] inspection station, installed and accepted, per Q-[YYYY-NNN]	
Options: [list]	
Subtotal	
VAT [ ]%	
Total	

2. Payment schedule

Milestone	Share	Amount (VND, incl. VAT)	Due
PO	50%		Received [DD/MM/YYYY]
FAT passed	40%		Before delivery
SAT passed	10%		Within [15] days of SAT

3. Key dates

Milestone	Planned date	Depends on
Kick-off meeting		PO and deposit
Layout approval by customer		Layout sent by MTR
Samples received		Customer
FAT		Layout approval, samples
Delivery and installation		FAT passed, 40% paid, site ready
SAT		Installation, production available

4. Contacts

Role	Customer	MTRobotix
Project manager		
Technical		
Purchasing / finance		

	Customer	MTRobotix
Name		
Title		
Signature and stamp		
Date		

MTROBOTIX

Bill of materials — MetriQ inspection station

Blue cells on yellow: fill in. Black cells: formulas, do not edit. Unit, Conformity docs, Status: pick from the list.

BOM no.	BOM-[YYYY-NNN] rev [0]	**Date**	[DD/MM/YYYY]
Project	[P-YYYY-NNN]	**Customer**	[Company, plant, line]
Station	Pro	**Prepared by**	[Name]
Approved by	[Name]	**Approval date**	[DD/MM/YYYY]

#	Category	Item	Model / part no.	Brand	Supplier (Vietnam)	Qty	Unit	Unit cost (VND)	Extended (VND)	Lead time (days)	Conformity docs	Status	Notes
COMPUTE													
1	Compute	Edge computer — Pro: GPU module / Lite: fanless mini PC, no wireless module				1	pcs		-		Pending	To quote	
2	Compute	NVMe M.2 SSD				1	pcs		-		Pending	To quote	
								Subtotal — Compute	-				
VISION													
3	Vision	Camera				1	pcs		-		Pending	To quote	
4	Vision	Lens				1	pcs		-		Pending	To quote	
5	Vision	Machine-vision LED light, 24 V				1	pcs		-		Pending	To quote	
6	Vision	Camera cable, locking				1	pcs		-		Pending	To quote	
								Subtotal — Vision	-				
SENSING & I/O													
7	Sensing & I/O	Trigger sensor, diffuse photoelectric, 24 V / encoder				1	pcs		-		Pending	To quote	
8	Sensing & I/O	Digital I/O module, 24 V				1	pcs		-		Pending	To quote	
								Subtotal — Sensing & I/O	-				
REJECT													
9	Reject	Reject device: air jet / pusher				1	set		-		Pending	To quote	
10	Reject	Solenoid valve, 24 V				1	pcs		-		Pending	To quote	
11	Reject	Air filter-regulator				1	pcs		-		Pending	To quote	
12	Reject	Fittings and tubing				1	lot		-		Pending	To quote	
								Subtotal — Reject	-				
ENCLOSURE & MOUNTING													
13	Enclosure & mountin	Enclosure, IP54 or better, DIN rail				1	pcs		-		Pending	To quote	
14	Enclosure & mountin	Mounting frame: aluminium extrusion + clamps				1	set		-		Pending	To quote	
15	Enclosure & mountin	Enclosure fan + filter				1	set		-		Pending	To quote	
								Subtotal — Enclosure & mounting	-				
POWER & NETWORK													
16	Power & network	24 V DC power supply, DIN rail				1	pcs		-		Pending	To quote	
17	Power & network	Circuit breaker / RCD				1	pcs		-		Pending	To quote	
18	Power & network	Industrial Ethernet switch (if PLC/network link)				1	pcs		-		Pending	To quote	
19	Power & network	Cables, glands, terminals, labels				1	lot		-		Pending	To quote	
								Subtotal — Power & network	-				
HMI & OPTIONS													
20	HMI & options	Touchscreen HMI				1	pcs		-		Pending	To quote	
21	HMI & options	Stack light, red/green, 24 V				1	pcs		-		Pending	To quote	
22	HMI & options	UPS				1	pcs		-		Pending	To quote	
								Subtotal — HMI & options	-				

To add an item: insert a row above a subtotal row and copy the formula in column J.

COST SUMMARY

Item	Basis	Input	Amount (VND)
Hardware	Sum of category subtotals		-
Cabling and consumables allowance	Input = % of hardware	0%	-
Assembly and test labour — hours	Input = hours		
Assembly and test labour — rate	Input = VND per hour; amount = hours × rate		-
Installation and commissioning — person-days	Input = people × days		
Installation and commissioning — day rate	Input = VND per person-day; amount = person-days × rate		-
Transport and travel	Input = VND		-
Total cost			-
Selling price, excl. VAT	Input = VND, from quotation		-
Gross profit	Price − total cost		-
Gross margin	Gross profit ÷ price		-

Approved suppliers (Vietnam)

One row per supplier. Use these names in the BOM Supplier column and on purchase orders.

Supplier	Tax code	Contact	Phone / Zalo	Email	Items supplied	Payment terms	Lead time (days)	Documents supplied (VAT, CO/CQ, hợp quy)

Purchase order

MTRobotix to supplier

PO no.	PO-[YYYY-NNN]	**Date**	[DD/MM/YYYY]
Project	[P-YYYY-NNN, customer]	**Required by**	[DD/MM/YYYY]

Buyer	Supplier
MTRobotix [legal name] [Address] Tax code: [ ] [Name, phone, email]	**[Supplier legal name]** [Address] Tax code: [ ] [Contact, phone, email]

Deliver to	[Address] · [contact, phone] · [hours]

1. Items

#	Item	Model / part no.	Qty	Unit	Unit price (VND)	Amount (VND)
1						
2						
3						
4						
5						
6						
7						
8						
	Subtotal					
	VAT [ ]%					
	Total					

Amount in words	

2. Terms

Delivery	By [DD/MM/YYYY] to the address above. Partial delivery only if agreed in writing.
Payment	[n] days after delivery and receipt of a correct VAT e-invoice. Bank transfer.
Documents with delivery	VAT e-invoice · delivery note · CO/CQ · conformity certificate (hợp quy) where required · warranty card · datasheet
Warranty	[n] months from delivery. Supplier replaces defective items free of charge.
Inspection	MTR checks quantity, model and condition on receipt. Non-conforming items returned within [5] working days at supplier cost.
Late delivery	Supplier notifies MTR as soon as a delay is known. MTR may cancel undelivered items more than [n] days late.
Changes	Only by a revised PO signed by MTR.

3. Confirmation

Supplier signs and returns this PO within 2 working days.

	MTRobotix (buyer)	Supplier
Name		
Title		
Signature and stamp		
Date		

Change order

MetriQ inspection station

CO no.	CO-[YYYY-NNN]-[01]	**Date**	[DD/MM/YYYY]
Customer	[Company]	**Customer PO**	[PO no.]
Proposal	P-[YYYY-NNN] rev [ ]	**Quotation**	Q-[YYYY-NNN] rev [ ]
Requested by	☐ Customer ☐ MTR	**Name**	

1. Change

Current scope	
New scope	
Reason	

2. Impact

Area	Before	After
Scope / requirements		
Price (VND, excl. VAT)		
SAT date		
Acceptance criteria		
Warranty		
Other		

3. Price of this change

#	Item	Detail	Qty	Unit	Unit price (VND)	Amount (VND)
1						
2						
3						
4						
	Subtotal					
	VAT [ ]%					
	Total					

Contract value (VND, excl. VAT)	Amount
Before this change	
This change	
After this change	

4. Terms

Payment	[100% on signature / added to the next milestone]
Start	Work on this change starts after both parties sign.
Other terms	All other terms of the PO, proposal and quotation stay unchanged.

5. Approval

	Customer	MTRobotix
Name		
Title		
Signature and stamp		
Date		

Meeting minutes

MetriQ project

Minutes no.	MM-[YYYY-NNN]-[01]	**Date / time**	[DD/MM/YYYY], [hh:mm–hh:mm]
Project	[P-YYYY-NNN, customer]	**Place**	[Site / online]
Chair	[Name]	**Minutes by**	[Name]

1. Attendees

Name	Company	Role

2. Decisions

#	Topic	Discussion	Decision
1			
2			
3			
4			

3. Actions

#	Action	Owner	Due	Status
1				
2				
3				
4				
5				

Next meeting	[DD/MM/YYYY, hh:mm, place]

Corrections to these minutes within 2 working days; otherwise they stand as agreed.

	Customer	MTRobotix
Name		
Title		
Signature and stamp		
Date		

Test and acceptance record

FAT / SAT · MetriQ inspection station

Record no.	TR-[YYYY-NNN]-[01]	**Test**	☐ FAT ☐ SAT
Date	[DD/MM/YYYY]	**Location**	[MTR workshop / customer line]
Customer	[Company]	**Proposal**	P-[YYYY-NNN] rev [ ]
Station serial		**Software version**	

1. Attendees

Name	Company	Role	Signature

2. Test conditions

Condition	Value
SKUs tested	
Line speed (m/min) / rate (pcs/min)	
Run duration (h)	
Lighting / environment	
Sample set ID (sealed validation set)	
Reference labels by (customer QA)	

3. Requirements

Requirement IDs and targets from proposal §2 and §5.

#	Requirement	Target	Sample (pcs)	Result	Pass / Fail
R1					
R2					
R3					
R4					
R5					
R6					

4. Detection results

Escape rate = accepted ÷ defective tested. False-reject rate = rejected ÷ good tested.

Defect class	Defective tested	Accepted (escapes)	Escape rate (%)	Good tested	Good rejected	False reject (%)
Critical						
Major						
Minor						
Total						

5. Functional checks

Check	OK	Notes
Emergency stop / power isolation works	☐	
Earthing and electrical test record complete	☐	
Reject fires on the flagged product at line speed	☐	
Recipe loads for each SKU	☐	
Access levels: operator, maintenance, engineer	☐	
HMI language: Vietnamese and English	☐	
Alarms: camera fault, no image, reject fault	☐	
Shift report generated and exported	☐	
Software backup made	☐	
Vietnamese label and serial plate fitted	☐	

6. Punch list

#	Issue	Owner	Due	Closed
1				
2				
3				
4				
5				

7. Decision

☐ **Accepted**
☐ **Accepted with punch list** — open items do not affect production; closed by [date]
☐ **Not accepted** — retest on [date]

FAT accepted: shipment released	☐ Yes ☐ No
SAT accepted: warranty start date	[DD/MM/YYYY]

	Customer	MTRobotix
Name		
Title		
Signature and stamp		
Date		

Acceptance certificate

FAT / SAT · MetriQ inspection station

Certificate no.	AC-[YYYY-NNN]-[F / S]	**Type**	☐ FAT ☐ SAT
Customer	[Company]	**Customer PO**	[PO no.]
Station	MetriQ [Pro / Lite]	**Serial no.**	
Test record	TR-[YYYY-NNN]-[01]	**Test date**	[DD/MM/YYYY]

> The parties confirm that the station above has passed the **[FAT / SAT]** under proposal P-[YYYY-NNN] rev [ ], as recorded in test record TR-[YYYY-NNN]-[01].

1. Result summary

Item	Target	Result
Requirements passed	All	[n] of [n]
Escape rate, critical (%)		
Escape rate, major (%)		
False-reject rate (%)		
Rate (pcs/min)		

2. Open punch items

Number open	[n] — none affects production
Close by	[DD/MM/YYYY]

3. Effect

Type	This certificate
FAT	Releases shipment. 40% milestone invoice due.
SAT	Final acceptance. Warranty starts [DD/MM/YYYY] and ends [DD/MM/YYYY]. 10% milestone invoice due.

	Customer	MTRobotix
Name		
Title		
Signature and stamp		
Date		

Delivery and handover note

MetriQ inspection station

Note no.	DN-[YYYY-NNN]	**Date**	[DD/MM/YYYY]
Customer	[Company]	**Customer PO**	[PO no.]
Site	[Plant, line]	**Proposal**	P-[YYYY-NNN] rev [ ]

1. Equipment delivered

#	Item	Model	Serial no.	Qty	Condition OK
1	MetriQ inspection station	[Pro / Lite]		1	☐
2	Reject system				☐
3	Touchscreen HMI				☐
4	Spare parts kit				☐
5					☐

2. Documents handed over

Document	Format	Received
User manual (Vietnamese)	[Print / PDF]	☐
Wiring diagram		☐
BOM with models and serial numbers		☐
Supplier documents (CO/CQ, hợp quy, warranty cards)		☐
Electrical test record		☐
FAT record TR-[ ] and SAT record TR-[ ]		☐
Software version and backup		☐
Passwords for access levels (handed separately)	Sealed	☐
Warranty terms and support contacts		☐

3. Training

Session	Date	Trainer	Attendees	Hours
Operators, shift [ ]				
Operators, shift [ ]				
Maintenance				

4. Support

Warranty	12 months from SAT ([DD/MM/YYYY] to [DD/MM/YYYY])
Remote support	[Name] · [phone / Zalo] · [hours]
On-site service	Within [n] working days ([city])

5. Ownership

Risk passes to the customer on signature of this note. Title passes on full payment.

	Received by customer	Delivered by MTRobotix
Name		
Title		
Signature and stamp		
Date		

Payment request

MetriQ inspection station

Request no.	PR-[YYYY-NNN]-[01]	**Date**	[DD/MM/YYYY]
To	[Customer legal name]	**Customer PO**	[PO no.]
Attn	[Name, title]	**Order confirmation**	OC-[YYYY-NNN]

MTRobotix requests payment for the milestone below.

1. This request

Milestone	Basis	Share	Amount excl. VAT (VND)	VAT (VND)	Total (VND)
[PO / FAT / SAT]	[PO / AC-YYYY-NNN-F / AC-YYYY-NNN-S]	[ ]%			

Amount in words	

2. Contract status

Item	Amount incl. VAT (VND)
Contract value incl. change orders	
Paid to date	
This request	
Balance after this request	

3. Payment

Bank	[Bank, branch]
Account name	[MTR legal name]
Account no.	[ ]
Due	[DD/MM/YYYY] ([15] days from this request)
Reference	PR-[YYYY-NNN]-[01] / [customer PO]
Attached	VAT e-invoice no. [ ] · [acceptance certificate AC-[ ]]

	MTRobotix
Name	
Title	
Signature and stamp	

Warranty certificate

MetriQ inspection station

Certificate no.	WC-[YYYY-NNN]	**Customer**	[Company]
Station	MetriQ [Pro / Lite]	**Serial no.**	
Site	[Plant], [line]	**SAT certificate**	AC-[YYYY-NNN]-S
Warranty start	[DD/MM/YYYY]	**Warranty end**	[DD/MM/YYYY]

1. Coverage

Covered	Not covered
Defects in parts and workmanship supplied by MTR Repair or replacement, parts and labour Software faults in the supplied MetriQ version Remote and on-site service for covered faults	Consumables: lamps, filters, fuses, tubing Damage from misuse, accident, water, power surge Changes or repairs by others Unapproved hardware or software New SKUs, defects or scope changes

2. Making a claim

1. Contact MTR: [phone / Zalo] · [email]. Give certificate number and serial number.
2. Describe the fault. Send photos, a short video and the HMI alarm text.
3. MTR diagnoses remotely within [n] working hours.
4. If needed, MTR visits within [n] working days ([city]).

3. Customer obligations

- Operate and clean the station per the user manual.
- Keep the station on its approved power supply.
- Use only staff trained by MTR.
- Do not open the enclosure or change software without MTR approval.

4. Service log

Date	Fault	Action	Technician	Customer signature

	MTRobotix
Name	
Title	
Signature and stamp	

Service report

MetriQ inspection station

Report no.	SR-[YYYY-NNN]	**Date**	[DD/MM/YYYY]
Customer	[Company]	**Site / line**	[Plant], [line]
Serial no.		**Software version**	
Type	☐ Warranty ☐ Paid ☐ Maintenance	**Warranty cert.**	WC-[YYYY-NNN]

1. Fault and work

Reported fault	
Diagnosis	
Work done	

2. Parts replaced

Part	Model	Serial removed	Serial fitted	Qty

3. Time

Technician	Arrival	Departure	Work (h)	Travel (h)

4. Result

Status	☐ Resolved ☐ Follow-up needed
Follow-up	[Action, owner, date]
Charge	☐ Warranty, no charge ☐ Chargeable per rates in quotation
Customer comments	

	Customer	MTRobotix technician
Name		
Title		
Signature and stamp		
Date		